

April 28, 2010 SEMSWA Board Meeting CIP Projects Update

Little Dry Creek At Arapahoe Road

Location: Arapahoe Road Crossing 2000 feet west of Quebec Street
Project: Construction of 100-year flow Arapahoe Road culverts. Includes a pedestrian underpass. UDFCD joint project.
Status: Construction underway.
SEMSWA Budget: \$1,200,000 Construction start: May 2009 Target completion date: Winter 2010

All culverts installed. Arapahoe Road reopened. Lighting and landscaping remain.

Dove Hill Drainage

Location: Progress Circle at Gun Club Road
Project: Design and construction of three culverts along East Tollgate Creek in the Dove Hill subdivision
Status: Project complete.
SEMSWA Budget: \$650,000 Target start date: Underway Target completion date: Winter 2010

Dove Creek Pond D - 1

Location: South of Broncos Parkway and west of Fairplay Street
Project: Design and construction of a regional stormwater detention pond on Dove Creek
Status: Project nearing completion.
SEMSWA Budget: \$600,000 Target start date: Underway Target completion date: Winter 2010



04.21.2010 12:59



04.21.2010 11:20

April 28, 2010 SEMSWA Board Meeting CIP Projects Update

Piney Creek Bridge At Caley Drive

Location: Piney Creek Ranches neighborhood at Caley Drive north of Euclid Avenue
Project: Design of a bridge crossing to replace a low water crossing. UDFCD joint project.
Status: Construction underway.
SEMSWA Budget: \$875,000 Target start date: Underway Target completion date: Spring 2010

Construction contract awarded (UDFCD is managing the contract). Mobilization January 2010.

Piney Creek Stabilization Tower to Liverpool

Location: Along Piney Creek between 400 feet west of Caley Drive and 100 feet east of Caley Drive.
Project: Design of vertical and horizontal stabilization of Piney Creek. UDFCD joint project.
Status: Construction underway.
SEMSWA Budget: \$350,000 Target start date: Underway Target completion date: Spring 2010

Included in Piney Creek Bridge project.

Outfall C (From Estancia Development)

Location: Arapahoe Road to Caley Drive west of Himalaya
Project: Design and construction of a storm sewer system; SEMSWA/County project
Status: Construction underway.
SEMSWA Budget: \$367,276.99 Target start date: Underway Target completion date: Spring 2010

Included in Piney Creek Bridge project. Scheduled to be completed by mid May.

April 28, 2010 SEMSWA Board Meeting

CIP Projects Update

Spring Creek at Otero Avenue and Newport Street

Location: Northeast of Otero Avenue and Newport Street
Project: Design and construction of hazard mitigation and stream stabilization at a 25 foot vertical creek bank
Status: Project complete.
SEMSWA Budget: \$418,000 Target start date: Underway Target completion date: Winter 2010

Windmill Creek Pond W - 5

Location: East of Broncos Parkway and Chambers Road
Project: Design and construction of a regional stormwater detention and water quality pond on Windmill Creek
Status: Construction underway.
SEMSWA Budget: \$230,000 Target start date: Underway Target construction date: Spring 2010

Cherrywood Circle Storm Sewer

Location: Along Clarkson Street, Pinewood Avenue, and Cherrywood Circle
Project: Storm sewer installation. UDFCD joint project.
Status: Construction underway.
SEMSWA Budget: \$562,558 Target start date: Underway Target construction date: Spring 2010



03/17/2010 07:14 PM



04/07/2010 01:17 PM

April 28, 2010 SEMSWA Board Meeting CIP Projects Update

Cottonwood Creek, Easter to Briarwood

Location: West of Lima Street, between Easter and Briarwood Avenues
Project: Design of vertical and horizontal stabilization of Cottonwood Creek.
Status: Final design in for review. Section 404 Permit acquired
SEMSWA Budget: \$122,000 Target start date: Underway Target construction date: Summer 2010

This project is the restoration of the channel, and is a regional facility. The 404 Permit has been issued, and will be valid for 2 years. Construction is estimated at \$1.75M. Final design under review. Property owner proceeding with adjacent project.

Forest Park Stabilization

Location: Tributary B of Big Dry Creek. East of University Boulevard between Jamison Avenue and Dry Creek Road
Project: Design and construction of vertical and horizontal stabilization of creek.
Status: Final design in for review. Section 404 Permit acquired.
SEMSWA Budget: \$225,000 Target start date: Underway Target construction date: Summer 2010

Construction anticipated to be performed by SEMSWA maintenance staff. Section 404 Permit applied for. Design under review.

Little Dry Creek Reach 6

Location: Little Dry Creek between Colorado Boulevard and Orchard Road (extended)
Project: Design of vertical and horizontal stabilization of creek.
Status: Final design in for review. Section 404 Permit submitted.
SEMSWA Budget: \$128,845 Target start date: Underway Target construction date: Fall 2010

April 28, 2010 SEMSWA Board Meeting

CIP Projects Update

Easter/Verbena

Location: East of Verbena Street at and south of Easter Avenue
Project: Design and construction of additional inlets on existing storm sewer system
Status: First phase inlets installed. Recently received HOA easement for second phase.
SEMSWA Budget: \$25,000 Target start date: Underway Target completion date: Winter 2010

Project complete.

Lonetree Creek Pond L - 2

Location: Intersection of Revere Parkway and Tucson Way
Project: Design and construction of Phase 1 of the regional stormwater pond.
Status: Final Design in for review. Section 404 Permit acquired.
SEMSWA Budget: \$250,000 Target start date: April 2009 Target completion date: Summer 2010

Easement acquisition discussions underway.

West Tollgate Creek at Foxhill Park

Location: Tollgate Creek west of Himalaya Street
Project: Design of stream stabilization improvements.
Status: Design underway. Section 404 Permit acquired.
SEMSWA Budget: \$150,000 Target start date: May 2009 Target completion date: Winter 2010

Final design under review.

April 28, 2010 SEMSWA Board Meeting

CIP Projects Update

Cherry Creek Stabilization at the Ecological Park

Location: Cherry Creek North of Broncos Parkway
Project: Design of vertical and horizontal stabilization of creek. UDFCD joint project.
Status: Preliminary design underway.
SEMSWA Budget: \$50,000 Target start date: December 2009 Target completion date: Spring 2010

Lonetree Creek Pond L - 1 West

Location: Intersection of County Line Road and Potomac Street
Project: Design and construction of the regional stormwater pond.
Status: Final Design in for review. Section 404 Permit submitted.
SEMSWA Budget: \$185,000 Target start date: June 2009 Target completion date: Spring 2010

Goldsmith Gulch Stabilization and Caley Avenue Culvert

Location: Peakview Avenue to Caley Avenue, East of Dayton Street
Project: Design and construction of a drop structure to replace a failed structure.
Status: Consultant selection underway.
SEMSWA Budget: \$490,980 Target start date: Spring 2010 Target completion date: Summer 2010

Heritage Place Lateral 2

Location: Euclid Place at Oneida Court in the Heritage Place subdivision
Project: Storm sewer.
Status: Preliminary design underway.
SEMSWA Budget: \$160,000 Target start date: February 2010 Target completion date: Summer 2010

April 28, 2010 SEMSWA Board Meeting

CIP Projects Update

Windmill Creek Pond W - 1

Location: Potomac Street and County Line Road
Project: Design and construction of Phase 1 of the regional stormwater pond.
Status: Consultant selection completed.
SEMSWA Budget: \$100,000 Target start date: April 2010 Target completion date: Summer 2010

Windmill Creek and Pond W - 4 Wetlands

Location: Potomac Street and Broncos Parkway
Project: Channel construction and wetlands installation.
Status: Channel construction completed, wetlands to be installed in May.
SEMSWA Budget: \$100,000 Target start date: March 2010 Target completion date: Spring 2010

East Toll Gate Creek Pond at Gun Club Road

Location: Gun Club Road South of Quincy Avenue
Project: Design and construction of Phase 1 of the regional stormwater pond.
Status: Consultant selection underway.
SEMSWA Budget: \$200,000 Target start date: Spring 2010 Target completion date: Fall 2010

Drop Structure on Piney Creek at Parker Road

Location: Piney Creek west of Parker Road
Project: Design and construction of a drop structure to replace a failed structure.
Status: Consultant selection underway.
SEMSWA Budget: \$190,000 Target start date: May 2010 Target completion date: Fall 2010

April 28, 2010 SEMSWA Board Meeting CIP Projects Update

Cherrybrook Detention Pond

Location: South Bank of Piney Creek, East of Parker Road
Project: Design and construction of the subregional stormwater pond.
Status: Consultant selection underway.
SEMSWA Budget: \$340,000 Target start date: May 2010 Target completion date: Fall 2010

Lincoln Executive Center East Pond

Location: Peoria Street and Caley Avenue Northwest Corner
Project: Design and construction of the subregional stormwater pond.
Status: Consultant selection underway.
SEMSWA Budget: \$240,000 Target start date: May 2010 Target completion date: Fall 2010

